

Vienna Town Hall
Preliminary Installation Schedule
KONE Inc.

ID	Task Name	Duration	Start	Finish	Predecessors	Half 1, 2022							Half 2, 2022						
						D	J	F	M	A	M	J	J	A					
1	Pre - Installation Process	111 days	Fri 12/3/21	Fri 5/6/22															
2	Contract Award	1 day	Fri 12/3/21	Fri 12/3/21															
3	Engineering Surveys	2 wks	Mon 12/6/21	Fri 12/17/21	2														
4	Engineer Drawings & Submittals	4 wks	Mon 12/20/21	Fri 1/14/22	3														
5	Owner Submittal Review & Approval	1 wk	Mon 1/17/22	Fri 1/21/22	4														
6	Elevator Manufacturing	14 wks	Mon 1/24/22	Fri 4/29/22	5														
7	Delivery	1 wk	Mon 5/2/22	Fri 5/6/22	6														
8	Installation	45 days	Mon 5/9/22	Fri 7/8/22															
9	Elevator 1	8 wks	Mon 5/9/22	Fri 7/1/22	7														
10	Commissioning & State Inspection	1 wk	Mon 7/4/22	Fri 7/8/22	9														
11	Job Close-Out & Training	5 days	Mon 8/8/22	Fri 8/12/22															
12	Job Close-Out & Training	1 wk	Mon 8/8/22	Fri 8/12/22	10														

