Town of Vienna, Virginia Parks & Recreation

Vienna Community Center 120 Cherry Street, S.E., Vienna, Virginia 22180

Phone (703) 255-6360

March 14, 2016

To: Mayor and Council

From: Leslie Herman, Parks and Recreation Director

Re: Vienna Community Center Renovation & Expansion - Update #5

Staff will be providing you with monthly updates on the Vienna Community Center renovation and expansion project during the work session meetings held monthly.

- Construction began the week of October 5, 2015.
- Substantial completion date is January 2, 2017.
- ❖ Community Center re-opening date Spring 2017.
- The architect for the project is The Lukmire Partnership
- The contractor for the project is Keller Brothers, Inc.

CONSTRUCTION PROGRESS - February 4 to March 3, 2016

General/Site

- 1. Layout of new fire line
- 2. Relocated existing W&OD trail to new temporary location.
- 3. Removed trees along W&OD trail.
- 4. Building corners have been staked
- 5. Storm line is complete to MH 31 on east side.
- 6. Building pad is stripped and ready for fill.
- 7. Working on conditioning soil as moisture content is high and compaction percentage low.

Building

- 1. Asbestos was removed from the low roof.
- 2. Interior walls and exterior piers were demolished.
- 3. Pipe inspection for toilet rooms, insulation began.
- 4. Clock Tower was removed.
- 5. Second floor masonry wall complete. Door and windows frames installed.
- 6. Pre-test completed for duct pressure test.
- 7. Adjusting ductwork and adding small branch lines.
- 8. Received fire line permit.
- 9. Brick mock-up completed and reviewed by Architect.
- 10. Testing and adjusting plumbing lines.
- 11. Install masonry chase walls in restrooms.
- 12. Metal framing installation work continues for interior walls.

MONTHLY LOOK AHEAD

- 1. Start layout for new gymnasium.
- 2. Install storm tech structure #2.
- 3. North side storm line layout.
- 4. Start north storm line.
- 5. Start installing storm water piping along south side.
- 6. Start installing water line along south side.
- 7. Install footings and foundation walls.
- 8. Start electrical rough in existing building.
- 9. Inspect plumbing lines and insulate.